Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebija)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

XXVII PRIVREMENA SITUACIJA Br. 039
XXVII Interim payment certificate No. 039

Amount / Iznos: $

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
I	**CONSTRUCTION FEE / Troškovi izvođenja radova**	**1.127.925.700,00**	**97,00%**	**1.076.568.679,69**	**1.082.071.758,83**	**95,93%**	**5.503.079,14**
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	13.691.035,02	15.050.272,48	90,66%	1.359.237,46
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	207.053.892,45	207.375.855,35	98,87%	321.962,90
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	241.415.981,15	241.828.844,35	96,95%	412.863,20
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	248.668.708,06	248.887.068,14	98,01%	218.360,08
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	26.010.273,24	26.385.264,29	96,39%	374.991,05
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	5.056.777,87	5.104.653,67	56,90%	47.875,80
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	79.325.132,18	79.613.559,99	98,68%	288.427,81
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	20.315.070,95	20.420.311,05	91,68%	105.240,10
9	Power Supply / Napajanje	26.601.912,00	2,29%	23.377.723,46	23.446.569,41	88,14%	68.845,95
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	111.705.174,17	111.705.174,17	95,88%	0,00

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	63.588.637,80	63.656.934,30	88,84%	68.296,50
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	4.278.804,20	4.500.685,00	77,47%	221.880,80
13	Mechanical installations and works / Mašinske instalacije i radovi	2.610.409,00	0,22%	765.227,60	1.014.575,60	38,87%	249.348,00
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	640.252,95	685.484,15	49,99%	45.231,20
15	Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	30.675.988,59	32.396.506,88	94,29%	1.720.518,29
II	**DESIGN FEE / TROŠKOVI PROJEKTOVANJA**	**34.884.300,00**	**3,00%**	**34.709.878,00**	**34.709.878,00**	**99,50%**	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	17.267.728,00	17.267.728,00	99,00%	0,00
TOTAL/UKUPNO		**1.162.810.000,00**	**100,00%**	**1.111.278.557,69**	**1.116.781.636,83**	**96,04%**	**5.503.079,14**

Note:1.Additonal payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.
2.The payment for each unit shall be paid duly completion of that unit.
3.Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : _____

Amount approved By Supervisor / Potpis odgovornog nadzornog organa: _____

Date/Datum : 25.10.2024

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad**										
2	Earth, concrete, reinforcement, masonry works / Zemljani radovi, beton, armirani beton, i zidarski radovi.	Completion of earth, concrete, reinforcement, masonry works / Završetak zemljanih radova, beton, armirani beton, i zidarskih radova.	1	182.368	182.368	0,97	176.896,96	0,98	178.720,64	0,01	1.823,68
3	Dry montage, and insulation works / Suvomontažni, i izolaterski radovi	Completion of dry montage, and insulation works. / Završetak suvomontažnih, i izolaterskih radova.	1	795.450	795.450	0,93	739.768,50	0,95	755.677,50	0,02	15.909,00
4	Aluminum joinery and Locksmith's works / Aluminarija i bravarski radovi	Completion of aluminum joinery and Locksmith's works / Završetak aluminarije i bravarskih radova	1	1.230.792	1.230.792	0,91	1.120.020,72	0,95	1.169.252,40	0,04	49.231,68
6	Other decoration works / Ostali dekoraterski radovi	Completion of other decoration works / Završetak dekoraterskih radova	1	280.160	280.160	0,90	252.144,00	0,95	266.152,00	0,05	14.008,00
B	**Architectural design of extension and adaptation of subway and canopy in Novi Sad railway station / Projekat arhitekture dogradnje i adaptacije pothodnika u železničkoj stanici Novi Sad**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	153.518	153.518	0,90	138.166,20	0,95	145.842,10	0,05	7.675,90
C	**Architectural design of construction and reconstruction of building for electrical traction substation – ETS Novi Sad / Projekat arhitekture izgradnje i rekonstrukcije zgrade elektrovučne podstanice - EVP Novi Sad**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	64.245	64.245	0,22	14.133,90	0,50	32.122,50	0,28	17.988,60
D	**Architectural design of extension and reconstruction of building for electrical engineering operations – OCL section Novi Sad / Projekat arhitekture dogradnje i rekonstrukcije zgrade ETP deonice Kontaktne Mreže u Novom Sadu**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	134.543	134.543	0,50	67.271,50	0,60	80.725,80	0,10	13.454,30

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E	**Architectural design of subway and canopy in technical passenger station (TPS) Novi Sad / Projekat arhitekture pothodnika i nadstrešnica u TPS Novi Sad**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	22.367	22.367	0,90	20.130,30	1,00	22.367,00	0,10	2.236,70
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	60.865	60.865	0,90	54.778,50	0,95	57.821,75	0,05	3.043,25
F	**Architectural design of building for signalling and telecommunications with movements inspector in Sajlovo location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u službenom mestu Sajlovo sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	169.731	169.731	0,93	157.849,83	0,99	168.033,69	0,06	10.183,86
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	115.879	115.879	0,93	107.767,47	0,94	108.926,26	0,01	1.158,79
H	**Architectural design of building for signalling and telecommunications with movements inspector in Rumenka location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u službenom mestu Rumenka sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	159.576	159.576	0,93	148.405,68	0,99	157.980,24	0,06	9.574,56
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	115.879	115.879	0,90	104.291,10	0,95	110.085,05	0,05	5.793,95

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
I	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Kisač railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Kisač**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	28.572	28.572	0,95	27.143,40	1,00	28.572,00	0,05	1.428,60
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	69.591	69.591	0,80	55.672,80	0,90	62.631,90	0,10	6.959,10
J	**Architectural design of reconstruction and extension of building for signalling and telecommunications with movements inspector in Kisač railway station / Projekat arhitekture dogradnje i rekonstrukcije zgrade SS i TK sa otpravnikom u železničkoj stanici Kisač**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	137.537	137.537	0,90	123.783,30	1,00	137.537,00	0,10	13.753,70
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	61.560	61.560	0,91	56.019,60	0,95	58.482,00	0,04	2.462,40
K	**Architectural design of subway and canopy Kisač railway station / Projekat arhitekture pothodnika i nadstrešnica u stanici Kisač**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	95.276	95.276	0,90	85.748,40	0,95	90.512,20	0,05	4.763,80

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
L	**Architectural design of sectioning point - SP Kisač / Projekat arhitekture postrojenja za sekcionisanje - PS Kisač**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	34.903	34.903	0,20	6.980,60	0,50	17.451,50	0,30	10.470,90
M	**Architectural design of pedestrian and bicycle subway / Projekat arhitekture pešačko-biciklističkog pothodnika**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	9.047	9.047	0,90	8.142,30	0,95	8.594,65	0,05	452,35
N	**Architectural design of building for signalling and telecommunications with movements inspector in Stepanovićevo stopping place, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u stajalištu Stepanovićevo sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	174.137	174.137	0,92	160.206,04	0,94	163.688,78	0,02	3.482,74
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	108.566	108.566	0,85	92.281,10	0,96	104.223,36	0,11	11.942,26
O	**Architectural design of subway and canopy in Stepanovićevo stopping place / Projekat arhitekture pothodnika i nadstrešnica u stajalištu Stepanovićevo**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	96.413	96.413	0,90	86.771,70	0,95	91.592,35	0,05	4.820,65

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
P	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Zmajevo railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Zmajevo**										
1	Demolition and dismantling works / Radovi na rušenju i demontaži	completion of dismantling concrete, reinforcement, insulation and masonry works / Završetak demontaže betona i armiranog betona, izolacija i zidarski radova	1	31.954	31.954	0,90	28.758,60	0,95	30.356,30	0,05	1.597,70
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	88.793	88.793	0,90	79.913,70	0,95	84.353,35	0,05	4.439,65
Q	**Architectural design reconstruction and extension of building for signalling and telecommunications with movements inspector in Zmajevo railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpravnikom u železničkoj stanici Zmajevo**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	137.537	137.537	0,97	133.410,89	1,00	137.537,00	0,03	4.126,11
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	61.560	61.560	0,90	55.404,00	0,95	58.482,00	0,05	3.078,00
R	**Architectural design of subway and canopy in Zmajevo railway station / Projekat arhitekture pothodnika i nadstrešnica u železničkoj stanici Zmajevo**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	96.413	96.413	0,90	86.771,70	0,95	91.592,35	0,05	4.820,65

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
S	**Architectural design of building for sectioning point with neutral line – SPN Zmajevo / Projekat arhitekture postrojenja za sekcionisanje neutralnim vodom – PSN Zmajevo**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	97.251	97.251	0,78	75.855,78	0,88	85.580,88	0,10	9.725,10
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	34.903	34.903	0,06	2.094,18	0,50	17.451,50	0,44	15.357,32
T	**Architectural design of station building, including landscaping, in Vrbas railway station / Projekat arhitekture stanične zgrade sa spoljnim uređenjem u železničkoj stanici Vrbas**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	166.325	166.325	0,50	83.162,50	0,80	133.060,00	0,30	49.897,50
U	**Architectural design of building for signalling and telecommunications in Vrbas railway station / Projekat arhitekture zgrade za SS i TK u železničkoj stanici Vrbas**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	74.096	74.096	0,70	51.867,20	0,80	59.276,80	0,10	7.409,60
V	**Architectural design of subway and canopy in Vrbas railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Vrbas**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	165.910	165.910	0,50	82.955,00	0,70	116.137,00	0,20	33.182,00
W	**Architectural design of construction and reconstruction of building for electric traction substation - ETS Vrbas / Projekat arhitekture izgradnje i rekonstrukcije zgrade elektrovučne podstanice - EVP VRBAS**										
2	Open plant works / Radovi na spoljnom postrojenju	Completion of the reconstruction of an open plant / Završetak rekonstrucije spoljnog postrojenja	1	43.252	43.252	0,88	38.061,76	0,90	38.926,80	0,02	865,04

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Z	**Architectural design of building for sectioning point – SP Lovćenac / Projekat arhitekture postrojenja za sekcionisanje – PS Lovćenac**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	97.251	97.251	0,80	77.800,80	0,90	87.525,90	0,10	9.725,10
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	34.903	34.903	0,63	21.988,89	0,90	31.412,70	0,27	9.423,81
AA	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Bačka Topola railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Bačka Topola**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	41.980	41.980	0,65	27.287,00	0,80	33.584,00	0,15	6.297,00
AD	**Architectural design of building for sectioning point with neutral line – SPN Bačka Topola / Projekat arhitekture postrojenja za sekcionisanje neutralnim vodom – PSN Bačka Topola**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	1.417	1.417	0,87	1.232,79	0,90	1.275,30	0,03	42,51
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	86.217	86.217	0,63	54.316,71	0,90	77.595,30	0,27	23.278,59

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AE	**Architectural design of pedestrian and bicycle subway / Projekat arhitekture pešačko-biciklističkog pothodnika**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	13.074	13.074	0,90	11.766,60	0,95	12.420,30	0,05	653,70
AF	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Žednik railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Žednik**										
2	Landscaping / Spoljno uređenje	Completion of Landscaping works / Završetak spoljnog uređenja	1			0,70	0,00	0,90	0,00	0,20	0,00
AI	**Architectural design of building for sectioning point – SP Žednik / Projekat arhitekture postrojenja za sekcionisanje – PS Žednik**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	97.251	97.251	0,85	82.663,35	0,90	87.525,90	0,05	4.862,55
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	34.903	34.903	0,63	21.988,89	0,90	31.412,70	0,27	9.423,81
AL	**Architectural design of subway and canopy in Naumovićevo railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Naumovićevo**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	90.347	90.347	0,80	72.277,60	0,90	81.312,30	0,10	9.034,70

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AM	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	1.817.118	1.817.118	0,78	1.417.352,04	0,95	1.726.262,10	0,17	308.910,06
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	1.854.202	1.854.202	0,84	1.557.529,68	0,90	1.668.781,80	0,06	111.252,12
3	Reparation and upgrading of canopy with platform No.1 / Rekonstrukcija i dogradnja nadstrešnice prvog perona	Completion of reparation and upgrading of canopy with platform No.1 / Završetak rekonstrukcije i dogradnje nadstrešnice prvog perona	1	255.949	255.949	0,92	235.473,08	0,92	235.473,08	0,00	0,00
4	Landscaping works 1 / Spoljno uređenje 1	Completion of Landscaping works 1 / Završetak spoljnog uređenja 1	1	530.071	530.071	0,50	265.035,50	0,90	477.063,90	0,40	212.028,40
5	Landscaping works 2 / Spoljno uređenje 2	Completion of Landscaping works 2 / Završetak spoljnog uređenja 2	1	129.906	129.906	0,50	64.953,00	0,90	116.915,40	0,40	51.962,40
6	Landscaping works 3 / Spoljno uređenje 3	Completion of Landscaping works 3 / Završetak spoljnog uređenja 3	1	229.196	229.196	0,50	114.598,00	0,90	206.276,40	0,40	91.678,40
AO	**Architectural design of subway and canopy in Subotica passenger railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Subotica putnička**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	157.254	157.254	0,90	141.528,60	0,95	149.391,30	0,05	7.862,70
AP	**Architectural design of construction and reconstruction of building of electric traction substation – ETS Subotica / Projekat arhitekture izgradnje i rekonstrukcije zgrade elektrovučne podstanice - EVP Subotica**										
2	Open plant works / Radovi na spoljnom postrojenju	Completion of the reconstruction of an open plant / Završetak rekonstrucije spoljnog postrojenja	1	36.288	36.288	0,60	21.772,80	0,90	32.659,20	0,30	10.886,40

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AT	**Architectural design of service subway and canopy in Subotica freight railway station / Projekat arhitekture službenog pothodnika I nadstrešnice u železničkoj stanici Subotica teretna**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	102,530	102,530	0.42	43,062.60	0.65	66,644.50	0.23	23,581.90
AU	**Architectural design of building for sectioning point with neutral line – SPN State border (Kelebia) / Projekat arhitekture postrojenja za sekcionisanje neutralnim vodom – PSN Kelebija (Državna granica)**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	34,903	34,903	0.33	11,517.99	0.90	31,412.70	0.57	19,894.71
	Summary / Ukupno (USD)				**16,600,314**		**13,691,035.02**		**15,050,272.48**		**1,359,237.46**

Confirmed by Contractor /
Odgovorni izvođač radova:

Date/Datum : 25.10.2024.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 25.10.2024.

БЛ 411И0004120

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AQ	**Architectural design of building of sectioning point – SP Subotica / Projekat arhitekture postrojenja za sekcionisanje – PS Subotica**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	97.251	97.251	0,79	76.828,29	0,95	92.388,45	0,16	15.560,16
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	34.903	34.903	0,00	0,00	0,90	31.412,70	0,90	31.412,70
AR	**Architectural design of building for electrical engineering operations – OCL section Subotica / Projekat arhitekture zgrade ETP deonice Kontaktne Mreže u Subotici**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	417.537	417.537	0,94	392.484,78	0,95	396.660,15	0,01	4.175,37
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	409.365	409.365	0,88	360.241,20	0,90	368.428,50	0,02	8.187,30
AS	**Architectural design of service building of Serbia Cargo, Ministry of Interior, Inspection and Customs authorities, including landscaping in Subotica freight railway station / Projekat arhitekture službene zgrade za Srbija Kargo, Infrastrukturu železnice Srbije, Carinu, MUP i Inspekcije sa spoljnim uređenjem u železničkoj stanici Subotica teretna**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	314.281	314.281	0,84	263.996,04	0,90	282.852,90	0,06	18.856,86
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	110.137	110.137	0,10	11.013,70	0,31	34.142,47	0,21	23.128,77

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
K	**Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)**										
11	Slope topsoling / Humuziranje kosina	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	16.258	32.516	1,95	31.703,10	2,00	32.516,00	0,05	812,90
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	95.695	191.390	1,90	181.820,50	1,95	186.605,25	0,05	4.784,75
L	**Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas - Vrbas postojeća stanica**										
10	Protection layer / Zaštitni sloj	Completion of works / Završetak radova	1	229.750	229.750	0,97	222.857,50	1,00	229.750,00	0,03	6.892,50
11	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	14.046	14.046	0,95	13.343,70	1,00	14.046,00	0,05	702,30
M	**Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)**										
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	107.172	107.172	0,55	58.944,60	1,00	107.172,00	0,45	48.227,40
11	Slope topsoling / Humuziranje kosina	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	12.316	24.632	1,95	24.016,20	2,00	24.632,00	0,05	615,80
P	**Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)**										
13	Fence / Ograda	Completion of works / Završetak radova	1	14.658	14.658	0,90	13.192,20	0,98	14.364,84	0,08	1.172,64
Q	**Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)**										
13	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	154.550	309.100	1,98	306.009,00	2,00	309.100,00	0,02	3.091,00
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
13	Fence / Ograda	Completion of works / Završetak radova	1	32.997	32.997	0,91	30.027,27	1,00	32.997,00	0,09	2.969,73
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
13	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	104.249	208.498	1,74	181.393,26	1,82	189.733,18	0,08	8.339,92
T	**Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)**										
13	Fence / Ograda	Completion of works / Završetak radova	1	30.789	30.789	0,00	0,00	0,90	27.710,10	0,90	27.710,10

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
12	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	50.812	101.624	1,34	68.088,08	1,64	83.331,68	0,30	15.243,60
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
12	Fence / Ograda	Completion of works / Završetak radova	1	50.941	50.941	0,00	0,00	0,90	45.846,90	0,90	45.846,90
W	**Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)**										
12	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	59.638	119.276	1,18	70.372,84	2,00	119.276,00	0,82	48.903,16
X	**Design of supporting structures-Wall1 (km 77+000.00- km 77+325,00) / Projekat potpornih konstrukcija - Zid 1 (km 77+000.00 - km 77+325,00)**										
2	Excavation / Iskopavanja	Completion of works / Završetak radova	1	22.255	22.255	0,90	20.029,50	1,00	22.255,00	0,10	2.225,50
3	Foundation Treatment / Obrada temeljnog tla	Completion of works / Završetak radova	1	1.352	1.352	0,90	1.216,80	1,00	1.352,00	0,10	135,20
4	Embankment / Nasip	Completion of works / Završetak radova	1	94.721	94.721	0,80	75.776,80	1,00	94.721,00	0,20	18.944,20
5	Concrete / Beton	Completion of works / Završetak radova	1	213.562	213.562	0,90	192.205,80	1,00	213.562,00	0,10	21.356,20
7	Geosynthetics / Geosintetika	Completion of works / Završetak radova	1	80.390	80.390	0,70	56.273,00	1,00	80.390,00	0,30	24.117,00
8	Dewatering / Odvođenje vode	Completion of works / Završetak radova	1	31.752	31.752	0,80	25.401,60	1,00	31.752,00	0,20	6.350,40
Y	**Design of supporting structures-Wall2 (km 0+783.35 - km 0+915.52) / Projekat potpornih konstrukcija - Zid 2 (km 0+783.35 - km 0+915.52)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of works / Završetak radova	1	1.747	1.747	0,90	1.572,30	1,00	1.747,00	0,10	174,70
4	Embankment / Nasip	Completion of works / Završetak radova	1	199.800	199.800	0,90	179.820,00	1,00	199.800,00	0,10	19.980,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AC	**Cable routing for other operator's telecommunication cables / Kablovske trase telekomunikacionih kablova ostalih operatora**										
	Cable routing for other operator's telecommunication cables / Kablovske trase telekomunikacionih kablova ostalih operatora	Completion of the works / Završetak radova	1	13.367	13.367	0,00	0,00	1,00	13.367,00	1,00	13.367,00
	Summary / Ukupno (USD)				**209.735.688**		**207.053.892,45**		**207.375.855,35**		**321.962,90**

Confirmed by Contractor /
Odgovorni Izvođač radova

Date/Datum

Approved By Supervisor/
Nadzorni Organ

Date/Datum

БЛ 411И0004120

Драгољуб В. Николић
дипл. грађ. инж.
415 И00731 19

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
N	**Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (km 128+849.48 - km 130+141.85)**										
3	**Works / Radovi**										
3-6	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	75,366	150,732	1.80	135,658.80	2.00	150,732.00	0.20	15,073.20
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
3	**Works / Radovi**										
3-5	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the procument for left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	246,585	493,170	1.80	443,853.00	2.00	493,170.00	0.20	49,317.00
P	**Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)**										
3	**Works / Radovi**										
3-6	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	136,600	273,200	1.80	245,880.00	1.90	259,540.00	0.10	13,660.00
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
1	**Procurement / Nabavka**										
1-5	Ballast / Zastor	Completion of the procument / Završetak nabavke	1	3,300,860	3,300,860	0.90	2,970,774.00	1.00	3,300,860.00	0.10	330,086.00
AG	**Gallery at km 177+623.90 / Galerija na km 177+623.90**										
3-1	Elastomer rail pads under sleepers for Gallery at km 177+623.90 / Elastomerne podloške ispod pragova na galeriji na km 177+623.90	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	1	4,727	4,727	0.00	0.00	1.00	4,727.00	1.00	4,727.00
	Summary / Ukupno (USD)				**249,437,955**		**241,415,981.15**		**241,828,844.35**		**412,863.20**

* Izvršeno je prilagođenje pozicije 3.G.1-1 u skladu sa izmenom jedinične cene u Aneksu 4

* The adjustment of Item 3.G.1-1 has been done in accordance with the changed unit price under the Annex 4

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum: 25.10.2024.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum: 25.10.2024

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
G	**Overpass bridge at km92+768.08 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 92+768.08 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8,840	8.840	0,90	7.956,00	0,95	8.398,00	0,05	442,00
H	**Overpass bridge at km98+149.45 / Nadvožnjak u km 98+149.45**										
7	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	16	1,105	17,680	15,00	16.575,00	15,50	17,127,50	0,50	552,50
I	**Overpass bridge at km101+132.23 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 101+132.23(širina je 9 m, dodatna širina će biti naknadni radovi)**										
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8.840	8,840	0,90	7.956,00	0,95	8,398,00	0,05	442,00
K	**Overpass bridge at km102+309.98 / Nadvožnjak u km 102+309.98**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	360,694	721.388	1,80	649,249,20	1,90	685,318,60	0,10	36,069,40
7	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	17.680	17,680	0,90	15.912,00	0,95	16,796,00	0,05	884,00
L	**Overpass bridge at km105+797.12 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 105+797.12 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8,840	8,840	0,90	7.956,00	0,95	8.398,00	0,05	442,00
M	**Overpass bridge at km108+115.69 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 108+115.69 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8,840	8.840	0,90	7.956,00	0,95	8,398,00	0,05	442,00
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	46.813	46.813	0,90	42.131,70	1,00	46,813,00	0,10	4,681,30
N	**Railway bridge at km 110+351,26 / Železnički Most u km 110+351,26**										
7	Bearings and extention joint / Ležišta i dilatacije	Completion of installation of bearing and extention joint / Završetak ugradnje ležišta i dilatacija	1	54,949	54,949	0,90	49.454,10	0,95	52,201,55	0,05	2,747,45
O	**Railway gallery at km 114+716,45 / Galerija u km 114+716,45**										
8	Testing of Bridge / Testiranje mosta	Completion of the works / Završetak radova	1	19.346	19,346	0,00	0,00	1,00	19,346,00	1,00	19.346,00
V	**Overpass bridge at km139+003.02 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 139+003.02 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	8	37,423	299,384	7,80	291,899,40	8,00	299,384,00	0,20	7,484,60

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AD	**Overpass bridge at km177+329.42 / Nadvožnjak u km 177+329.42**										
3	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	3	361.066	1.083.198	2,58	931.550,28	2,67	964.046,22	0,09	32.495 94
9	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	97.030	97.030	0,27	26.198,10	0,49	47.544,70	0,22	21.346,60
10	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	24.487	24.487	0,00	0,00	0,95	23.262,65	0,95	23.262,65
11	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	20.118	20.118	0,00	0,00	0,95	19.112,10	0,95	19.112,10
AE	**Railway gallery at km 177+623.9 / Galerija u km 177+623.9**										
6	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of the works / Završetak radova	1	24.053	24.053	0,00	0,00	0,88	21.166,64	0,88	21.166,64
AG	**Underpass at railway / Podvožnjak ispod pruge**										
10	**Underpass at km 177+857.22 / Podvožnjak u km 177+857.22**										
10-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	523.012	523.012	0,96	502.091,71	0,98	512.551,96	0,02	10.460,24
AL	**Subway / Pothodnik**										
7	**Subway in Lovćenac railway station / Pothodnik u stanici Lovćenac**										
7-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	41.037	41.037	0,80	32.829,72	0,90	36.933,44	0,10	4.103,72
7-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	39.428	39.428	0,82	32.330,84	0,90	35.485,07	0,08	3.154,23
8	**Subway in Bačka Topola railway station / Pothodnik u stanici Bačka Topola**										
8-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	39.380	39.380	0,90	35.442,14	1,00	39.380,16	0,10	3.938,02
10	**Subway in Žednik railway station / Pothodnik u stanici Žednik**										
10-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	39.089	39.089	0,90	35.180,06	1,00	39.088,95	0,10	3.908,90
10-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.556	37.556	0,85	31.922,64	0,90	33.800,45	0,05	1.877,80
Summary / Ukupno (USD)					**253.938.256**		**248.668.708,06**		**248.887.068,14**		**218.360,08**

Confirmed by Contractor / Odgovorni izvođač radova:

Date/Datum : 25.10.2024

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 25.10.2024

Branimir A. Turajlija
masi. inž. građ.
br. licence: 411 40921

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
G	**Overpass at km 95+739.56 of the railway line / Nadvožnjak u km 95+739.56 železničke pruge**										
5	Service road / Servisni put	Completion of the works / Završetak radova	1	24,176	24,176	0.50	12,088.00	1.00	24,176.00	0.50	12,088.00
H	**Grade separation of pedestrian-bicycle path - subway at km 97+027.32 of the railway line / Denivelacija pešačko-biciklističke sraze - pothodnik u km 97+027.32 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	74,319	74,319	0.90	66,887.10	1.00	74,319.00	0.10	7,431.90
I	**Overpass at km 98+149.45 of the railway line / Nadvožnjak u km 98+149.45 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	12,041	12,041	0.41	4,936.81	0.80	9,632.80	0.39	4,695.99
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	324,685	324,685	0.81	262,994.85	0.98	318,191.30	0.17	55,196.45
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	154,686	154,686	0.24	37,124.64	0.90	139,217.40	0.66	102,092.76
5	Connections to state road / Servisni put	Completion of the works / Završetak radova	1	44,771	44,771	0.00	0.00	0.90	40,293.90	0.90	40,293.90
M	**Service road / Servisni put**										
5	Parking along the Station building "ZMAJEVO" / Pristupni put do stanične zgrade Zmajevo	Completion of the works / Završetak radova	1	10,100	10,100	0.75	7,575.00	0.97	9,797.00	0.22	2,222.00
6	Access road to the SPN "ZMAJEVO" and access road to the SI and TC building / Pristupni put do PSN Zmajevo i pristupni put do zgrade za SS i TK	Completion of the works / Završetak radova	1	11,915	11,915	0.50	5,957.50	0.97	11,557.55	0.47	5,600.05
O	**Overpass at km 108+115.69 of the railway line. / Nadvožnjak u km 108+115.69 železničke pruge**										
3	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	5,741	5,741	0.70	4,018.70	0.80	4,592.80	0.10	574.10

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Q	**Underpass at km 113+327.64 of the railway line / Podvožnjak u km 113+327.64 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	124.466	124.466	0,95	118.242,70	1,00	124.466,00	0,05	6.223,30
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	6.608	6.608	0,95	6.277,60	1,00	6.608,00	0,05	330.40
R	**Access road to Vrbas station / Pristupni put do stanice Vrbas**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	9.181	9.181	0,80	7.344,80	1,00	9.181,00	0,20	1.836,20
U	**Access road to the building for telecommunications equipment / Pristupni put do zgrade za smeštaj TK opreme**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	167	167	0,00	0,00	1,00	167,00	1,00	167.00
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	61.010	61.010	0,00	0.00	1,00	61.010,00	1,00	61.010,00
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	36.527	36.527	0,00	0,00	1,00	36.527,00	1,00	36.527,00
4	Service road / Servisni put	Completion of the works / Završetak radova	1	13.431	13.431	0,00	0,00	1,00	13.431,00	1,00	13.431,00
V	**Overpass at km 125+191.62 of the railway line / Nadvožnjak u km 125+191.62 železničke pruge**										
5	Service road / Servisni put	Completion of the works / Završetak radova	1	25.271	25.271	0,00	0,00	1,00	25.271,00	1,00	25.271,00
Summary / Ukupno (USD)					**27.374.721**		**26.010.273,24**		**26.385.264,29**		**374.994,05**

Confirmed by Contractor/
Odgovorni Izvođač radova:

Драгољуб В. Николић
дипл. грађ. инж.
415 И00731 19

Date/Datum : 25.10.2024.

Approved By Supervisor/
Nadzorni Organ:

415 J338 15

Date/Datum : 25.10.2024

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**Drainage works in Kisac Station / Drenažni radovi u stanici Kisač**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	45.794	45.794	0,60	27.476,40	0,80	36.635,20	0,20	9.158,80
E	**Drainage works in Stepanovicevo Station / Drenažni radovi u stanici Stepanovićevo**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	37.424	37.424	0,70	26.196,80	0,80	29.939,20	0,10	3.742,40
H	**Drainage works in Lovcenac Station / Drenažni radovi ustanici Lovćenac**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	38.154	38.154	0,73	27.852.42	0,90	34.338,60	0,17	6.486,18
K	**Drainage works in Naumovicevo Station / Drenažni radovi u stanici Naumovićevo**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	34.799	34.799	0,50	17.399,50	0,75	26.099,25	0,25	8.699,75
L	**Drainage works in Subotica Passenger Station and Subotica Fraight Station / Drenažni radovi u putničkoj i teretnoj stanici Subotica**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	452.749	452.749	0,82	371.254,18	0,85	384.836,65	0,03	13.582,47
AC	**Relocation of channel Krivaja at km 131+728 railway / Izmeštanje kanala Karivaja u km 131+728 železničke pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	31.031	31.031	0,70	21.721,70	0,90	27.927,90	0,20	6.206,20
	Summary / Ukupno (USD)				**8.971.793**		**5.056.777,87**		**5.104.653,67**		**47.875,80**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : 25.10.2024

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum 25.10.2024

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Electric traction fixed installations-OCS: Novi Sad / Stabilna postrojenja električna vuče - KM: Novi Sad**										
A-2	**Civil works / Građevinski radovi**										
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	23.363	46.726	1,90	44.389,70	1,95	45.557,85	0,05	1.168,15
B	**Electric traction fixed installations-OCS: Novi Sad - Rumenka / Stabilna postrojenja električna vuče - KM: Novi Sad - Rumenka**										
B-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	290.030	580.060	1,80	522.054,00	1,90	551.057,00	0,10	29.003,00
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	51.083	102.166	1,80	91.949,40	1,90	97.057,70	0,10	5.108,30
C	**Electric traction fixed installations-OCS: Rumenka / Stabilna postrojenja električna vuče - KM: Rumenka**										
C-2	**Civil works / Građevinski radovi**										
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	12.672	25.344	1,90	24.076,80	1,95	24.710,40	0,05	633,60
C-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	54.780	109.560	1,50	82.170,00	1,60	87.648,00	0,10	5.478,00
D	**Electric traction fixed installations-OCS: Rumenka - Kisac / Stabilna postrojenja električna vuče - KM: Rumenka - Kisač**										
D-2	**Civil works / Građevinski radovi**										
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	19.007	38.014	1,90	36.113,30	1,95	37.063,65	0,05	950,35
D-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	35.948	71.896	1,70	61.111,60	1,80	64.706,40	0,10	3.594,80

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E	**Electric traction fixed installations-OCS: Kisac / Stabilna postrojenja električna vuče - KM: Kisač**										
E-2	**Civil works / Građevinski radovi**										
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	13.860	27.720	1,90	26.334,00	1,95	27.027,00	0,05	693,00
E-3	**Electrical works / Elektro radovi**										
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.477	16.954	1,70	14.410,90	1,80	15.258,60	0,10	847,70
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.628	45.256	1,80	40.730,40	1,90	42.993,20	0,10	2.262,80
E-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	55.154	110.308	1,70	93.761,80	1,80	99.277,20	0,10	5.515,40
F	**Electric traction fixed installations-OCS: Kisac - Stepanovicevo / Stabilna postrojenja električna vuče - KM: Kisač - Stepanovićevo**										
F-2	**Civil works / Građevinski radovi**										
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	19.007	38.014	1,90	36.113,30	1,95	37.063,65	0,05	950,35
F-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	66.956	133.912	1,80	120.520,80	1,90	127.216,40	0,10	6.695,60
G	**Electric traction fixed installations-OCS: Stepanovicevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo**										
G-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	52.185	104.370	1,90	99.151,50	1,95	101.760,75	0,05	2.609,25
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.315	16.630	1,90	15.798,50	1,95	16.214,25	0,05	415,75

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
G-3	**Electrical works / Elektro radovi**										
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	18.102	36.204	1,70	30.773,40	1,80	32.583,60	0,10	1.810,20
G-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	41.009	82.018	1,70	69.715,30	1,80	73.816,20	0,10	4.100,90
H	**Electric traction fixed installations-OCS: Stepanovicevo - Zmajevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo - Zmajevo**										
H-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	87.696	175.392	1,90	166.622,40	1,95	171.007,20	0,05	4.384,80
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	16.632	33.264	1,80	29.937,60	1,90	31.600,80	0,10	1.663,20
H-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.645	47.290	1,80	42.561,00	1,90	44.925,50	0,10	2.364,50
H-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	37.160	74.320	1,70	63.172,00	1,80	66.888,00	0,10	3.716,00
I	**Electric traction fixed installations-OCS: Zmajevo / Stabilna postrojenja električna vuče - KM: Zmajevo**										
I-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	64.785	129.570	1,90	123.091,50	1,95	126.330,75	0,05	3.239,25
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	14.651	29.302	1,90	27.836,90	1,95	28.569,45	0,05	732,55
I-3	**Electrical works / Elektro radovi**										
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.477	16.954	1,80	15.258,60	1,90	16.106,30	0,10	847,70

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
I-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	55.577	111.154	1,70	94.480,90	1,80	100.038,60	0,10	5.557,70
J	**Electric traction fixed installations-OCS: Zmajevo- Novi Vrbas / Stabilna postrojenja električna vuče - KM: Zmajevo - Vrbas Nova**										
J-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	195.436	390.872	1,90	371.328,40	1,95	381.100,20	0,05	9.771,80
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	40.391	80.782	1,90	76.742,90	1,95	78.762,45	0,05	2.019,55
J-3	**Electrical works / Elektro radovi**										
18	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.051	18.102	1,70	15.386,70	1,80	16.291,80	0,10	905,10
J-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	63.238	126.476	1,80	113.828,40	1,90	120.152,20	0,10	6.323,80
J-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	127.241	254.482	1,70	216.309,70	1,80	229.033,80	0,10	12.724,10
L	**Electric traction fixed installations-OCS: Vrbas new-Vrbas existing / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Vrbas postojeća**										
L-3	**Electrical works / Elektro radovi**										
10	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	20.865	41.730	1,80	37.557,00	2,00	41.730,00	0,20	4.173,00
L-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	2.277	4.554	1,90	4.326,30	1,95	4.440,15	0,05	113,85
L-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	14.155	28.310	1,70	24.063,50	1,80	25.479,00	0,10	1.415,50
N	**Electric traction fixed installations-OCS: Vrbas new-Lovcenac / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Lovćenac**										
N-3	**Electrical works / Elektro radovi**										
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.051	18.102	1,95	17.649,45	2,00	18.102,00	0,05	452,55

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
O	**Electric traction fixed installations-OCS: Lovcenac / Stabilna postrojenja električna vuče - KM: Lovćenac**										
O-3	**Electrical works / Elektro radovi**										
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.477	16.954	1,95	16.530,15	2,00	16.954,00	0,05	423,85
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.628	45.256	1,95	44.124,60	2,00	45.256,00	0,05	1.131,40
O-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	59.659	119.318	1,80	107.386,20	1,90	113.352,10	0,10	5.965,90
P	**Electric traction fixed installations-OCS: Lovcenac - Backa Topola / Stabilna postrojenja električna vuče - KM: Lovćenac - Bačka Topola**										
P-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	175.114	350.228	1,80	315.205,20	1,90	332.716,60	0,10	17.511,40
Q	**Electric traction fixed installations-OCS: Backa Topola / Stabilna postrojenja električna vuče - KM: Bačka Topola**										
Q-3	**Electrical works / Elektro radovi**										
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	11.868	23.736	1,95	23.142,60	2,00	23.736,00	0,05	593,40
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	27.153	54.306	1,95	52.948,35	2,00	54.306,00	0,05	1.357,65
Q-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	90.407	180.814	1,70	153.691,90	1,90	171.773,30	0,20	18.081,40
R	**Electric traction fixed installations-OCS: Backa Topola-Zednik / Stabilna postrojenja električna vuče - KM: Bačka Topola - Žednik**										
R-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	172.186	344.372	1,70	292.716,20	1,90	327.153,40	0,20	34.437,20

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
S	**Electric traction fixed installations-OCS: Zednik / Stabilna postrojenja električna vuče - KM: Žednik**										
S-3	**Electrical works / Elektro radovi**										
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	24,890	49,780	1.95	48,535.50	2.00	49,780.00	0.05	1,244.50
S-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	71,821	143,642	1.80	129,277.80	1.90	136,459.90	0.10	7,182.10
T	**Electric traction fixed installations-OCS: Zednik-Naumovicevo / Stabilna postrojenja električna vuče - KM: Žednik - Naumovićevo**										
T-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	121,345	242,690	1.80	218,421.00	1.90	230,555.50	0.10	12,134.50
U	**Electric traction fixed installations-OCS: Naumovicevo / Stabilna postrojenja električna vuče - KM: Naumovićevo**										
U-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	75,147	150,294	1.90	142,779.30	2.00	150,294.00	0.10	7,514.70
V	**Electric traction fixed installations-OCS: Naumovicevo-- Subotica passenger / Stabilna postrojenja električna vuče - KM: Naumovićevo - Subotica putnička**										
V-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	91,428	182,856	1.80	164,570.40	1.90	173,713.20	0.10	9,142.80
W	**Electric traction fixed installations-OCS: Subotica freight / Stabilna postrojenja električna vuče - KM: Subotica teretna**										
W-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	91,533	183,066	1.90	173,912.70	1.89	172,997.37	-0.01	-915.33
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	13,475	26,950	1.90	25,602.50	1.89	25,467.75	-0.01	-134.75
W-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16,950	33,900	1.80	30,510.00	1.90	32,205.00	0.10	1,695.00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
W-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	12.385	24.770	1,90	23.531,50	2,00	24.770,00	0,10	1.238,50
X	**Electric traction fixed installations-OCS: Subotica passenger / Stabilna postrojenja električna vuče - KM: Subotica putnička**										
X-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	162.857	325.714	1,90	309.428,30	1,89	307.799,73	-0,01	-1.628,57
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	21.384	42.768	1,90	40.629,60	1,89	40.415,76	-0,01	-213,84
X-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	72.043	144.086	1,80	129.677,40	1,90	136.881,70	0,10	7.204,30
X-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	150.254	300.508	1,90	285.482,60	2,00	300.508,00	0,10	15.025,40
Y	**Electric traction fixed installations-OCS: Subotica passenger - State border / Stabilna postrojenja električna vuče - OK Subotica putnička - Državna granica**										
Y-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	58.526	117.052	1,80	105.346,80	1,90	111.199,40	0,10	5.852,60
Y-5	Miscellaneous / Ostali radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	113.416	226.832	1,90	215.490,40	2,00	226.832,00	0,10	11.341,60
Summary / Ukupno (USD)					**80.679.702**		**79.325.132,18**		**79.613.559,99**		**288.427,81**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 25.10.2024

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 25.10.2024

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B-3	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
12	Integrated automation system / Integrisani sistem automatskog upravljanja	set / kpl.	1	273,285	273,285	0.95	259,620.75	1.00	273,285.00	0.05	13,664.25
D	**TSPn " Zmajevo" - ELECTRICAL PART / PSN "Zmajevo" - ELEKTRO DEO**										
D-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
4	Cable laying / Polaganje kablova	set / kpl.	1	71,885	71,885	0.90	64,696.50	1.00	71,885.00	0.10	7,188.50
6	Ancillary works / Prateći radovi	set / kpl.	1	956	956	0.90	860.40	1.00	956.00	0.10	95.60
E	**TSPn " Bačka Topola " - ELECTRICAL PART / PSN "Bačka Topola" - ELEKTRO DEO**										
E-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18,173	18,173	0.90	16,355.70	1.00	18,173.00	0.10	1,817.30
7	Grounding / Uzemljenje	set / kpl.	1	75,899	75,899	0.90	68,309.10	0.95	72,104.05	0.05	3,794.95
H	**TSP "Kisač" - ELECTRICAL PART / PS "Kisač" - ELEKTRO DEO**										
H-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
6	Ancillary works / Prateći radovi	set / kpl.	1	956	956	0.90	860.40	1.00	956.00	0.10	95.60
I	**TSP "Lovćenac" - ELECTRICAL PART / PS "Lovćenac" - ELEKTRO DEO**										
I-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18,173	18,173	0.90	16,355.70	1.00	18,173.00	0.10	1,817.30
7	Grounding / Uzemljenje	set / kpl.	1	75,899	75,899	0.90	68,309.10	0.95	72,104.05	0.05	3,794.95
J	**TSP "Žednik" - ELECTRICAL PART / PS "Žednik" - ELEKTRO DEO**										
J-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18,173	18,173	0.90	16,355.70	1.00	18,173.00	0.10	1,817.30
7	Grounding / Uzemljenje	set / kpl.	1	75,899	75,899	0.90	68,309.10	0.95	72,104.05	0.05	3,794.95
L	**Operation control center / Operativni kontrolni centar**										
L-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Installation of grounding / Instalacija	set / kpl.	1	5,859	5,859	0.10	585.90	0.30	1,757.70	0.20	1,171.80
3	Installation of LCD display / Instalacija ЛЦД displeja	set / kpl.	1	13,653	13,653	0.10	1,365.30	0.20	2,730.60	0.10	1,365.30

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
M	**Remote control unit - Novi Sad / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Novi Sad**										
M-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,80	673,60	1,00	842,00	0,20	168,40
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,80	101.721,60	1,00	127.152,00	0,20	25.430,40
N	**Remote control unit - Sajlovo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Sajlovo**										
N-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,60	505,20	1,00	842,00	0,40	336,80
O	**Remote control unit - Rumenka / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Rumenka**										
O-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,60	505,20	1,00	842,00	0,40	336,80
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTV.	set / kpl.	1	5.016	5.016	0,80	4.012,80	1,00	5.016,00	0,20	1.003,20
P	**Remote control unit - Kisač / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Kisač**										
P-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,80	673,60	1,00	842,00	0,20	168,40
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTV.	set / kpl.	1	5.016	5.016	0,90	4.514,40	1,00	5.016,00	0,10	501,60
Q	**Remote control unit - Stepanovićevo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Stepanovićevo**										
Q-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,60	505,20	1,00	842,00	0,40	336,80

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,90	4,514,40	1,00	5.016,00	0,10	501,60
R	**Remote control unit - Zmajevo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Zmajevo**										
R-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,60	505,20	1,00	842,00	0,40	336,80
S	**Remote control unit - Vrbas Nova / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Vrbas Nova**										
S-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,90	19.516,50	0,95	20.600,75	0,05	1.084,25
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,90	13.380,30	0,95	14.123,65	0,05	743,35
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,90	114.436,80	1,00	127.152,00	0,10	12.715,20
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,90	4,514,40	1,00	5.016,00	0,10	501,60
U	**Remote control unit - Vrbas ETS / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - EVP Vrbas**										
U-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,90	19.516,50	0,95	20.600,75	0,05	1.084,25
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	7.433	7.433	0,90	6.689,70	0,95	7.061,35	0,05	371,65

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,90	4.514,40	1,00	5.016,00	0,10	501,60
V	**Remote control unit - Lovćenac-Mali Iđoš / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Lovćenac - Mali Iđoš**										
V-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,90	19.516,50	0,95	20.600,75	0,05	1.084,25
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,90	13.380,30	0,95	14.123,65	0,05	743,35
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,90	4.514,40	1,00	5.016,00	0,10	501,60
W	**Remote control unit - Bačka Topola / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Bačka Topola**										
W-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,90	19.516,50	0,95	20.600,75	0,05	1.084,25
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,90	13.380,30	0,95	14.123,65	0,05	743,35
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,90	114.436,80	1,00	127.152,00	0,10	12.715,20

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
X	**Remote control unit -Žednik / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Žednik**										
X-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,90	19.516,50	0,95	20.600,75	0,05	1.084,25
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,90	13.380,30	0,95	14.123,65	0,05	743,35
Summary / Ukupno (USD):					**22.273.130**		**20.315.070,95**		**20.420.311,05**		**105.240,10**

Confirmed by Contractor / Odgovorni Izvođač radova: С. Лукић

Date/Datum : 25.10.2024.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 25.10.2024

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Electric power installations / Elektroenergetske instalacije**										
7	**Electrical installations for facilities in Vrbas / Elektroenergetske instalacije za postrojenja u Vrbasu**										
7-1	installation cost / Troškovi instalacije	place / mesto	1	320.804	320.804	0,90	288.723,60	0,95	304.763,80	0,05	16.040,20
8	**Electrical installations for facilities in Lovcenac / Elektroenergetske instalacije za postrojenja u Lovćencu**										
8-1	installation cost / Troškovi instalacije	place / mesto	1	221.909	221.909	0,90	199.718,10	0,95	210.813,55	0,05	11.095,45
9	**Electrical installations for facilities in Backa Topola / Elektroenergetske instalacije za postrojenja u Bačkoj Topoli**										
9-1	installation cost / Troškovi instalacije	place / mesto	1	337.553	337.553	0,90	303.797,70	0,95	320.675,35	0,05	16.877,65
10	**Electrical installations for facilities in Zednik / Elektroenergetske instalacije za postrojenja u Žedniku**										
10-1	installation cost / Troškovi instalacije	place / mesto	1	229.203	229.203	0,90	206.282,70	0,95	217.742,85	0,05	11.460,15
D	**Lighting installation in station / Instalacije stanične rasvete**										
9	Lighting installation in Vrbas / Instalacije rasvete u Vrbasu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	115.647	115.647	0,90	104.082,30	0,95	109.864,65	0,05	5.782,35
11	Lighting installation in Lovcenac / Instalacije rasvete u Lovćencu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	41.581	41.581	0,90	37.422,90	0,95	39.501,95	0,05	2.079,05

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
13	Lighting installation in Backa Topola / Instalacije rasvete u Bačkoj Topoli	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	65.936	65.936	0,90	59.342,40	0,95	62.639,20	0,05	3.296,80
15	Lighting installation in Zednik / Instalacije rasvete u Žedniku	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	44.286	44.286	0,90	39.857,40	0,95	42.071,70	0,05	2.214,30
Summary / Ukupno (USD):					**26.601.912**		**23.377.723,46**		**23.446.569,41**		**68.845,95**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum: 25.10.2024.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 25.10.2024

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Draft line side copper cables / PREDLOŽENI PRUŽNI BAKARNI KABL**										
3	Total Relocation of existing line side cable Naumovicevo - Subotica - Material / Totalno izmeštanje postojećeg pružnog kabla Naumovićevo - Subotica - Materijal	Completion of the procument / Završetak nabavke	1	205.326	205.326	0,20	41.065,20	0,50	102.663,00	0,30	61.597,80
4	Total Relocation of existing line side cable Naumovicevo - Subotica - Works / Totalno izmeštanje postojećeg pružnog kabla Naumovićevo - Subotica - Radovi	Completion of the works / Završetak radova	1	22.329	22.329	0,20	4.465,80	0,50	11.164,50	0,30	6.698,70
Summary / Ukupno (USD):					**71.650.868**		**63.588.637,80**		**63.656.934,30**		**68.296,50**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 25.10.2024.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 25.10.2024

12. Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**Thermotechnical instalations of SS and TC buildings in Sajlovo station / Termotehničke instalacije u zgradi za SS i TT u stanici Sajlovo**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	19.774	19.774	0,95	18.785,30	1,00	19.774,00	0,05	988,70
E	**Thermotechnical instalations of SS and TC buildings in Rumenka station / Termotehničke instalacije u zgradi za SS i TT u stanici Rumenka**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	19.774	19.774	0,95	18.785,30	1,00	19.774,00	0,05	988,70
F	**Thermotechnical instalations of SS and TC buildings in Kisač station / Termotehničke instalacije u zgradi za SS i TT u stanici Kisač**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	15.761	15.761	0,95	14.972,95	1,00	15.761,00	0,05	788,05
H	**Thermotechnical instalations of SS and TC buildings in Stepanovićevo station / Termotehničke instalacije u zgradi za SS i TT u stanici Stepanovićevo**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	20.719	20.719	0,95	19.683,05	1,00	20.719,00	0,05	1.035,95
I	**Thermotechnical instalations of SS and TC buildings in Zmajevo station / Termotehničke instalacije u zgradi za SS i TT u stanci Zmajevo**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	15.761	15.761	0,95	14.972,95	1,00	15.761,00	0,05	788,05
L	**Thermotechnical instalations of SS and TC buildings in Vrbas station / Termotehničke instalacije u zgradi za SS i TT u stanici Vrbas**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	22.407	22.407	0,95	21.286,65	1,00	22.407,00	0,05	1.120,35
N	**Thermotechnical instalations of SS and TC buildings in Lovćenac station / Termotehničke instalacije u zgradi za SS i TT u stanici Lovćenac**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	20.719	20.719	0,90	18.647,10	1,00	20.719,00	0,10	2.071,90
O	**Thermotechnical instalations for sectioning post in Lovćenac train station / Termotehničke instalacije PS-a u stanici Lovćenac**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	9.393	9.393	0,95	8.923,35	1,00	9.393,00	0,05	469,65
Q	**Thermotechnical instalations of SS and TC buildings in Bačka Topola train station / Termotehničke instalacije u zgradi za SS i TT u stanici Bačka Topola**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	23.185	23.185	0,95	22.025,75	1,00	23.185,00	0,05	1.159,25
S	**Thermotechnical instalations of SS and TC buildings in Žednik station / Termotehničke instalacije u zgradi za SS i TT u stanici Žednik**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	21.540	21.540	0,95	20.463,00	1,00	21.540,00	0,05	1.077,00
U	**Thermotechnical instalations of SS and TC buildings in Naumovićevo station / Termotehničke instalacije u zgradi za SS i TT u stanici Naumovićevo**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	19.948	19.948	0,90	17.953,20	1,00	19.948,00	0,10	1.994,80

12. Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
V	**Thermotechnical instalations in station building in Subotica and underpass restroom / Termotehničke u staničnoj zgradi u Subotici i u toaletu pothodnika**										
	Thermotechnical procurement / Termotehnika nabavka	Completion of the thermotechnical procurement / Završetak nabavke termotehnike	1	539.220	539.220	0,83	447.552,60	0,89	479.905,80	0,06	32.353,20
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	95.156	95.156	0,83	78.979,48	0,89	84.688,84	0,06	5.709,36
W	**Thermotechnical instalations of SS and TC buildings in Subotica putnička station / Termotehničke instalacije u zgradi za SS i TT u putničkoj stanici Subotica**										
	Thermotechnical procurement / Termotehnika nabavka	Completion of the thermotechnical procurement / Završetak nabavke termotehnike	1	145.948	145.948	0,70	102.163,60	0,80	116.758,40	0,10	14.594,80
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	25.755	25.755	0,50	12.877,50	0,70	18.028,50	0,20	5.151,00
Z	**Thermotechnical instalations building for electrotechnical jobs in Subotica station / Termotehničke instalacije u zgradi ETP-a u Subotici**										
	Thermotechnical procurement / Termotehnika nabavka	Completion of the thermotechnical procurement / Završetak nabavke termotehnike	1	28.951	28.951	0,75	21.713,25	0,99	28.661,49	0,24	6.948,24
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	5.109	5.109	0,75	3.831,75	0,99	5.057,91	0,24	1.226,16
AA	**Thermotechnical installations in business building "Srbija kargo" and customs in Subotica station / Termotehničke instalacije u poslovnoj zgradi "Srbija kargo" i carine u stanici Subotica**										
	Thermotechnical procurement / Termotehnika nabavka	Completion of the thermotechnical procurement / Završetak nabavke termotehnike	1	41.363	41.363	0,00	0,00	0,27	11.168,01	0,27	11.168,01
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	7.299	7.299	0,00	0,00	0,27	1.970,73	0,27	1.970,73
AD	**Fire suppression system / Protivpožarni sistem**										
	Fire suppression system installations / Instalacije protivpožarnog sistema	Completion of fire suppression system installations / Zavtšetak instalacije protivpožarnog sistema	1	315.893	315.893	0,54	170.582,22	0,94	296.939,42	0,40	126.357,20
AG	**Portable initial fire extinguishers / Ručni aparati za gašenje požara**										
3	SS TC Sajlovo / SS i TT Sajlovo	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	1.753	1.753	0,90	1.577,70	1,00	1.753,00	0,10	175,30
4	SS TC Rumenka / SS i TT Rumenka	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	2.344	2.344	0,90	2.109,60	1,00	2.344,00	0,10	234,40

12. Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	SS TC Kisac / SS i TT Kisač	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	2.766	2.766	0,90	2.489,40	1,00	2.766,00	0,10	276,60
7	SS TC Stepanovicevo / SS i TT Stepanovićevo	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	2.941	2.941	0,90	2.646,90	1,00	2.941,00	0,10	294,10
8	SS TC Zmajevo / SS i TT Zmajevo	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	2.114	2.114	0,90	1.902,60	1,00	2.114,00	0,10	211,40
11	SS TC Vrbas / SS i TT Vrbas	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	2.796	2.796	0,90	2.516,40	1,00	2.796,00	0,10	279,60
12	ETS Vrbas / EVP Vrbas	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	592	592	0,00	0,00	1,00	592,00	1,00	592,00
13	SS TC Lovcenac / SS i TT Lovćenac	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	2.422	2.422	0,90	2.179,80	1,00	2.422,00	0,10	242,20
14	TSP Lovcenac / PS Lovćenac	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	862	862	0,00	0,00	1,00	862,00	1,00	862,00
16	SS TC Backa Topola / SS i TT Bačka Topola	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	2.518	2.518	0,90	2.266,20	1,00	2.518,00	0,10	251,80
18	SS TC Zednik / SS i TT Žednik	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	2.144	2.144	0,90	1.929,60	1,00	2.144,00	0,10	214,40
20	SS TC Naumovicevo / SS i TT Naumovićevo	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	1.297	1.297	0,90	1.167,30	1,00	1.297,00	0,10	129,70

12. Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
21	SS TC Subotica / SS i TT Subotica	Completion of portable initial fire extinguishers installations / Završetak instalacija za ručno gašenje požara	1	1.562	1.562	0,90	1.405,80	1,00	1.562,00	0,10	156,20
Summary / Ukupno (USD)					**5.809.444**		**4.278.804,20**		**4.500.685,00**		**221.880,80**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : 25.10.2024.

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum : 25.10.2024

ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ
Милан Б. Огризовић
дипл. маш. инж.
ОДГОВОРНИ ИЗВОЂАЧ РАДОВА

ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ
Благоје Љ. Стојковић
дипл. инж. ел.
350 3810 03
ОДГОВОРНИ ПРОЈЕКТАНТ

ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ
Петар С. Стошић
дипл. маш. инж.
330 I426 10
ОДГОВОРНИ ПРОЈЕКТАНТ

13. Mechanical installations and works / Mašinske instalacije i radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	3	34.642	103.926	2,80	96.997,60	2,90	100.461,80	0,10	3.464,20
D	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	2	34.820	69.640	1,80	62.676,00	2,00	69.640,00	0,20	6.964,00
E	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	2	32.142	64.284	1,80	57.855,60	2,00	64.284,00	0,20	6.428,40
G	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	2	32.142	64.284	1,80	57.855,60	2,00	64.284,00	0,20	6.428,40
H	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	2	32.142	64.284	1,90	61.069,80	2,00	64.284,00	0,10	3.214,20
I	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	2	32.142	64.284	0,00	0,00	2,00	64.284,00	2,00	64.284,00
J	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	2	32.142	64.284	1,80	57.855,60	2,00	64.284,00	0,20	6.428,40
K	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	1	64.284	64.284	0,90	57.855,60	1,00	64.284,00	0,10	6.428,40
L	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	5	36.427	182.135	0,00	0,00	4,00	145.708,00	4,00	145.708,00
Summary / Ukupno (USD)					**2.610.409**		**765.227,60**		**1.014.575,60**		**249.348,00**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : 25.10.2024

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum : 25.10.2024

14. Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	Road traffic signalization and equipment from Novi Sad to Bačka Topola / Putna saobraćajna signalizacija i oprema od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	23	28.882	664.286	7,80	225.279,60	8,55	246.941,10	0,75	21.661,50
B	Road traffic signalization and equipment from Bačka Topola to the State border (Kelebia) / Putna saobraćajna signalizacija i oprema od Bačke Topole do Državne granice (Kelebija)	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	20	21.427	428.540	15,45	331.047,15	16,55	354.616,85	1,10	23.569,70
Summary / Ukupno (USD)					**1.371.233**		**640.252,95**		**685.484,15**		**45.231,20**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum : 25.10.2024

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 25.10.2024

15. Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Landscaping of platforms in Novi Sad railway station / Pejzažno uređenje perona u stanici Novi Sad**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	6	127.380	764.280	5,00	636.900,00	5,50	700.590,00	0,50	63.690,00
D	**landscaping of platforms and platform canopies in TPS Novi Sad / Pejzažno uređenje perona i Peronske nadstrešnice u TPS Novi Sad**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of landscaping of platforms / Završetak pejzažnog uređenje perona	1	63.158	63.158	0,90	56.842,20	0,95	60.000,10	0,05	3.157,90
2	platform walls / Peronski zidovi	Completion of platform walls / Završetak peronskih zidova	1	97.881	97.881	0,80	78.304,80	0,90	88.092,90	0,10	9.788,10
E	**landscaping of platforms and platform canopies in Kisač railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Kisač**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	111.824	223.648	1,80	201.283,20	1,90	212.465,60	0,10	11.182,40
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	122.019	244.038	1,60	195.230,40	1,80	219.634,20	0,20	24.403,80
F	**landscaping of platforms and platform canopies in Stepanovićevo stopping place / Pejzažno uređenje perona i Peronske nadstrešnice u stajalištu Stepanovićevo**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	123.706	247.412	1,80	222.670,80	1,90	235.041,40	0,10	12.370,60
G	**landscaping of platforms and platform canopies in Zmajevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Zmajevo**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	106.451	212.902	1,80	191.611,80	1,90	202.256,90	0,10	10.645,10
H	**landscaping of platforms in Vrbas railway station / Pejzažno uređenje perona u stanici Vrbas**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	3	258.645	775.935	2,50	646.612,50	2,70	698.341,50	0,20	51.729,00
J	**landscaping of platforms and platform canopies in Lovćenac railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Lovćenac**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	118.853	237.706	1,50	178.279,50	1,75	207.992,75	0,25	29.713,25
K	**landscaping of platforms and platform canopies in Bačka Topola railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Bačka Topola**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	198.498	396.996	1,70	337.446,60	1,75	347.371,50	0,05	9.924,90

15. Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
L	**landscaping of platforms and platform canopies in Žednik railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Žednik**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	104.135	208.270	1,55	161.409,25	1,75	182.236,25	0,20	20.827,00
M	**landscaping of platforms and platform canopies in Naumovićevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Naumovićevo**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	116.542	233.084	0,67	78.083,14	1,80	209.775,60	1,13	131.692,46
N	**landscaping of platforms in Subotica passenger railway station / Pejzažno uređenje perona u putničkoj stanici Subotica**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	4	79.018	316.072	3,39	267.871,02	3,60	284.464,80	0,21	16.593,78
P	**Environmental protection measures prevent noise and noise barriers / Mere zaštite životne sredine prevencije buke i barijere protiv buke**										
	Environmental protection measures prevent noise and noise barriers / Mere zaštite životne sredine prevencije buke i barijere protiv buke	Completion of works / Završetak radova	1	22.080.000	22.080.000	0,93	20.534.400,00	0,99	21.859.200,00	0,06	1.324.800,00
Summary / Ukupno (USD)					**34.360.084**		**30.675.988,59**		**32.396.506,88**		**1.720.518,29**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 25.10.2024.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 25.10.2024.

Branimir A. Turajlija
mast. inž. grad.
br. licence: 441M40921

Иван З. Бабић
маст. инж. грађ.
бр. лиценце: 441 M40 0921